















ID		Task Mode	Task Name	Duration	Start	Finish
601			Prep & Install Sidewalks	6 days	Wed 8/16/23	Thu 9/7/23
602			Restoration, Signs, Pave Driveways	1 day	Fri 9/8/23	Fri 9/8/23
603			Milling (Jorrey)	3 days	Tue 8/22/23	Thu 8/24/23
604			Paving Road	3 days	Fri 8/25/23	Tue 8/29/23
605			Striping (Sealcoat USA)	2 days	Wed 8/30/23	Thu 8/31/23
606			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
607			Pulling Underground Wire (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
608			Electrical Overhead (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
609			Commissioning/De-Commissioning (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
610			Demo Existing Poles & Foundations (Pantel)	7 days	Mon 2/5/24	Tue 2/13/24
611			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Wed 2/14/24	Fri 2/16/24
612			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
613			SC-18 (Wickham Ave-Prospect St-Smith St)			
614			Sawcut (JP Hogan)	3 days	Mon 6/5/23	Wed 6/7/23
615			Demo Curb & Sidewalk / Curb Drains / Grading	3 days	Wed 8/9/23	Fri 8/11/23
616			Install Curb (A&K)	1 day	Mon 8/14/23	Mon 8/14/23
617			Prep & Install Sidewalks	1 day	Tue 8/15/23	Tue 8/15/23
618			Drainage Improvements	2 days	Wed 8/9/23	Thu 8/10/23
619			Restoration, Signs, Pave Driveways	1 day	Wed 8/16/23	Wed 8/16/23
620			Milling (Jorrey)	4 days	Wed 7/26/23	Mon 7/31/23
621			Paving Road	2 days	Tue 8/1/23	Wed 8/2/23
622			Striping (Sealcoat USA)	3 days	Thu 8/10/23	Mon 8/14/23
623			Clean, Punchlist, Closeout	2 days	Tue 8/15/23	Wed 8/16/23
624			Winter Shutdown (Activity Dependent Upon Weather)	106 days	Fri 11/17/23	Wed 4/17/24
625			Phase III			
626			Survey (Lanc & Tully)	143 days	Thu 4/18/24	Thu 11/7/24
627			Utility Relocation (Utility Companies)	143 days	Thu 4/18/24	Thu 11/7/24
628			Work Zone Traffic Control	143 days	Thu 4/18/24	Thu 11/7/24
629			Fabrication			
630			Curb	46 days	Mon 2/27/23	Mon 5/1/23
631			Traffic Signal Poles	138 days?	Mon 3/20/23	Mon 10/2/23
632			Pedestrian Poles	138 days?	Mon 3/20/23	Mon 10/2/23
633			TO-19 (Monhagen Ave-W. Main St (Right) - W. Main St-Monhagen Ave (Left) & Monhagen Ave-W. Main St (Left) & W. Main St-Monhagen Ave (Right))			
634			Sawcut (JP Hogan)	3 days	Mon 4/1/24	Wed 4/3/24
635			Demo Curb & Sidewalk / Curb Drains / Grading	6 days	Thu 5/2/24	Mon 5/13/24
636			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 5/3/24	Thu 5/16/24

ID		Task Mode	Task Name	Duration	Start	Finish
637			Install Curb (A&K)	4 days	Thu 5/9/24	Thu 5/16/24
638			Prep & Install Sidewalks	4 days	Fri 5/10/24	Fri 5/17/24
639			Drainage Improvements	3 days	Thu 5/2/24	Mon 5/6/24
640			Restoration, Signs, Pave Driveways	2 days	Mon 5/20/24	Tue 5/21/24
641			Milling (Jorrey)	3 days	Fri 6/14/24	Tue 6/18/24
642			Paving Road	3 days	Wed 6/19/24	Fri 6/21/24
643			Textured Crosswalk (Harbour Roads)	2 days	Mon 7/15/24	Tue 7/16/24
644			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
645			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
646			Pulling Underground Wire (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
647			Electrical Overhead (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
648			Commissioning/De-Commissioning (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
649			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
650			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Mon 7/22/24	Wed 7/24/24
651			TO-18 (Monhagen Ave-Oliver Ave (Right))			
652			Sawcut (JP Hogan)	3 days	Mon 4/1/24	Wed 4/3/24
653			Demo Curb & Sidewalk / Curb Drains / Grading	2 days	Tue 5/7/24	Wed 5/8/24
654			Install Curb (A&K)	1 day?	Mon 5/13/24	Mon 5/13/24
655			Prep & Install Sidewalks	1 day	Tue 5/14/24	Tue 5/14/24
656			Restoration, Signs, Pave Driveways	1 day	Wed 5/15/24	Wed 5/15/24
657			Milling (Jorrey)	3 days	Fri 6/14/24	Tue 6/18/24
658			Paving Road	3 days	Wed 6/19/24	Fri 6/21/24
659			Textured Crosswalk (Harbour Roads)	1 day	Wed 7/17/24	Wed 7/17/24
660			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
661			Clean, Punchlist, Closeout	2 days	Thu 7/18/24	Fri 7/19/24
662			SC-17 (Wickham Ave-Knapp Ave (Left) & Wickham Ave-West Main St (Right))			
663			Sawcut (JP Hogan)	3 days	Mon 4/1/24	Wed 4/3/24
664			Demo Curb & Sidewalk / Curb Drains / Grading	18 days	Thu 4/18/24	Thu 5/16/24
665			Install Curb (A&K)	6 days	Mon 5/6/24	Mon 5/20/24
666			Prep & Install Sidewalks	7 days	Tue 5/7/24	Tue 5/21/24
667			Drainage Improvements	4 days	Thu 4/18/24	Tue 4/23/24
668			Restoration, Signs, Pave Driveways	2 days	Wed 5/22/24	Thu 5/23/24
669			Milling (Jorrey)	3 days	Fri 6/14/24	Tue 6/18/24
670			Paving Road	3 days	Wed 6/19/24	Fri 6/21/24
671			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
672			Clean, Punchlist, Closeout	2 days	Thu 7/11/24	Fri 7/12/24
673			SC-23 (Lake Ave (Right) & Lake Ave (Left))			


























ID		Task Mode	Task Name	Duration	Start	Finish
674			Sawcut (JP Hogan)	3 days	Thu 4/4/24	Mon 4/8/24
675			Demo Curb & Sidewalk / Curb Drains / Grading	21 days	Thu 4/18/24	Tue 5/21/24
676			Install Curb (A&K)	6 days	Mon 5/6/24	Thu 5/23/24
677			Prep & Install Sidewalks	8 days	Tue 5/7/24	Tue 5/28/24
678			Restoration, Signs, Pave Driveways	3 days	Wed 5/29/24	Fri 5/31/24
679			Milling (Jorrey)	3 days	Fri 6/14/24	Tue 6/18/24
680			Paving Road	3 days	Wed 6/19/24	Fri 6/21/24
681			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
682			Clean, Punchlist, Closeout	2 days	Thu 7/11/24	Fri 7/12/24
683			TO-20 (Wallkill Ave-Lake Ave (Right) & Lake Ave-Wallkill Ave (Left) & Lake Ave-Wallkill Ave (Right) & Wallkill Ave-Lake Ave (Left))			
684			Sawcut (JP Hogan)	3 days	Thu 4/4/24	Mon 4/8/24
685			Demo Curb & Sidewalk / Curb Drains / Grading	21 days	Thu 4/18/24	Tue 5/21/24
686			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 4/19/24	Thu 5/2/24
687			Install Curb (A&K)	8 days	Mon 5/6/24	Thu 5/23/24
688			Prep & Install Sidewalks	10 days	Tue 5/7/24	Tue 5/28/24
689			Drainage Improvements	3 days	Thu 4/18/24	Mon 4/22/24
690			Restoration, Signs, Pave Driveways	3 days	Wed 5/29/24	Fri 5/31/24
691			Milling (Jorrey)	3 days	Fri 6/14/24	Tue 6/18/24
692			Paving Road	3 days	Wed 6/19/24	Fri 6/21/24
693			Textured Crosswalk (Harbour Roads)	1 day	Fri 7/19/24	Fri 7/19/24
694			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
695			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
696			Pulling Underground Wire (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
697			Electrical Overhead (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
698			Commissioning/De-Commissioning (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
699			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
700			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Mon 7/22/24	Wed 7/24/24
701			TO-21 (Wickham Ave-Lake Ave (Left) & Wickham Ave (Right) & Lake Ave-Wickham Ave (Left))			
702			Sawcut (JP Hogan)	3 days	Thu 4/4/24	Mon 4/8/24
703			Demo Curb & Sidewalk / Curb Drains / Grading	21 days	Thu 4/18/24	Tue 5/21/24
704			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 4/19/24	Thu 5/2/24
705			Install Curb (A&K)	9 days	Mon 5/6/24	Thu 5/23/24
706			Prep & Install Sidewalks	11 days	Tue 5/7/24	Tue 5/28/24
707			Drainage Improvements	3 days	Thu 4/18/24	Mon 4/22/24
708			Restoration, Signs, Pave Driveways	3 days	Wed 5/29/24	Fri 5/31/24
709			Milling (Jorrey)	3 days	Fri 6/14/24	Tue 6/18/24

ID		Task Mode	Task Name	Duration	Start	Finish
710			Paving Road	3 days	Wed 6/19/24	Fri 6/21/24
711			Textured Crosswalk (Harbour Roads)	1 day	Thu 7/18/24	Thu 7/18/24
712			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
713			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
714			Pulling Underground Wire (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
715			Electrical Overhead (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
716			Commissioning/De-Commissioning (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
717			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
718			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Mon 7/22/24	Wed 7/24/24
719			TO-22 ((Wickham Ave-Liberty St-Highland Ave (Right) & Wickham Ave-Highland Ave (Left) & Highland Ave-Wickham Ave (Left) & Highland Ave-Wickham Ave (Right))			
720			Sawcut (JP Hogan)	4 days	Tue 4/9/24	Fri 4/12/24
721			Demo Curb & Sidewalk / Curb Drains / Grading	23 days	Tue 5/7/24	Fri 6/7/24
722			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Wed 5/8/24	Tue 5/21/24
723			Install Curb (A&K)	12 days	Thu 5/16/24	Wed 6/12/24
724			Prep & Install Sidewalks	12 days	Fri 5/17/24	Thu 6/13/24
725			Drainage Improvements	5 days	Tue 5/7/24	Mon 5/13/24
726			Restoration, Signs, Pave Driveways	2 days	Fri 6/14/24	Mon 6/17/24
727			Milling (Jorrey)	3 days	Fri 6/14/24	Tue 6/18/24
728			Paving Road	3 days	Wed 6/19/24	Fri 6/21/24
729			Textured Crosswalk (Harbour Roads)	3 days	Mon 7/22/24	Wed 7/24/24
730			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
731			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
732			Pulling Underground Wire (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
733			Electrical Overhead (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
734			Commissioning/De-Commissioning (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
735			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
736			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Thu 7/25/24	Mon 7/29/24
737			TO-23 (Wickham Ave-Chattel St-North St (Left) & Wickham Ave-North St (Right) & North St-Wickham Ave (Left))			
738			Sawcut (JP Hogan)	4 days	Tue 4/9/24	Fri 4/12/24
739			Demo Curb & Sidewalk / Curb Drains / Grading	28 days	Wed 5/15/24	Mon 6/24/24
740			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Thu 5/16/24	Thu 5/30/24
741			Install Curb (A&K)	10 days	Fri 5/24/24	Wed 6/26/24
742			Prep & Install Sidewalks	10 days	Tue 5/28/24	Fri 6/28/24
743			Drainage Improvements	8 days	Wed 5/15/24	Fri 5/24/24
744			Restoration, Signs, Pave Driveways	3 days	Mon 7/1/24	Wed 7/3/24
745			Milling (Jorrey)	2 days	Mon 7/1/24	Tue 7/2/24

ID		Task Mode	Task Name	Duration	Start	Finish
746			Paving Road	2 days	Wed 7/3/24	Fri 7/5/24
747			Textured Crosswalk (Harbour Roads)	2 days	Fri 7/26/24	Mon 7/29/24
748			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
749			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
750			Pulling Underground Wire (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
751			Electrical Overhead (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
752			Commissioning/De-Commissioning (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
753			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
754			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Tue 7/30/24	Thu 8/1/24
755			TO-24 (Prospect St-North St (Right) & Prospect St-North St (Left) & North St-Prospect St (Right))			
756			Sawcut (JP Hogan)	4 days	Tue 4/9/24	Fri 4/12/24
757			Demo Curb & Sidewalk / Curb Drains / Grading	25 days	Wed 5/15/24	Mon 6/24/24
758			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Thu 5/16/24	Thu 5/30/24
759			Install Curb (A&K)	10 days	Fri 5/24/24	Wed 6/26/24
760			Prep & Install Sidewalks	11 days	Tue 5/28/24	Fri 6/28/24
761			Drainage Improvements	2 days	Wed 5/15/24	Thu 5/16/24
762			Restoration, Signs, Pave Driveways	2 days	Mon 7/1/24	Tue 7/2/24
763			Milling (Jorrey)	2 days	Mon 7/1/24	Tue 7/2/24
764			Paving Road	2 days	Wed 7/3/24	Fri 7/5/24
765			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
766			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
767			Pulling Underground Wire (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
768			Electrical Overhead (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
769			Commissioning/De-Commissioning (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
770			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
771			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Mon 7/22/24	Wed 7/24/24
772			SC-19 (Wickham Ave & Low Ave & Prince St) - Covered Under TO-25			
773			TO-25 (Wickham Ave-Eldred St-Cottage St (Left) & Wickham Ave-Prince St-Cottage St-Albert St (Right))			
774			Sawcut (JP Hogan)	3 days	Mon 4/15/24	Wed 4/17/24
775			Demo Curb & Sidewalk / Curb Drains / Grading	17 days	Fri 5/31/24	Mon 6/24/24
776			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Mon 6/3/24	Fri 6/14/24
777			Install Curb (A&K)	7 days	Thu 6/13/24	Wed 6/26/24
778			Prep & Install Sidewalks	8 days	Fri 6/14/24	Fri 6/28/24
779			Drainage Improvements	6 days	Fri 5/31/24	Fri 6/7/24
780			Restoration, Signs, Pave Driveways	3 days	Mon 7/1/24	Wed 7/3/24
781			Milling (Jorrey)	2 days	Mon 7/1/24	Tue 7/2/24

ID		Task Mode	Task Name	Duration	Start	Finish
782			Paving Road	2 days	Wed 7/3/24	Fri 7/5/24
783			Textured Crosswalk (Harbour Roads)	2 days	Tue 7/30/24	Wed 7/31/24
784			Striping (Sealcoat USA)	3 days	Mon 7/8/24	Wed 7/10/24
785			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
786			Pulling Underground Wire (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
787			Electrical Overhead (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
788			Commissioning/De-Commissioning (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
789			Demo Existing Poles & Foundations (Pantel)	7 days	Thu 7/11/24	Fri 7/19/24
790			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Thu 8/1/24	Mon 8/5/24
791			SC-20 (Wickham Ave (Left) & Wickham Ave-Harrison St (Right))			
792			Sawcut (JP Hogan)	3 days	Mon 4/15/24	Wed 4/17/24
793			Demo Curb & Sidewalk / Curb Drains / Grading	18 days	Fri 6/14/24	Wed 7/10/24
794			Install Curb (A&K)	6 days	Thu 6/27/24	Fri 7/12/24
795			Prep & Install Sidewalks	8 days	Fri 6/28/24	Tue 7/16/24
796			Restoration, Signs, Pave Driveways	2 days	Wed 7/17/24	Thu 7/18/24
797			Milling (Jorrey)	3 days	Wed 7/17/24	Fri 7/19/24
798			Paving Road	3 days	Mon 7/22/24	Wed 7/24/24
799			Striping (Sealcoat USA)	2 days	Thu 7/25/24	Fri 7/26/24
800			Clean, Punchlist, Closeout	2 days	Mon 7/29/24	Tue 7/30/24
801			SC-21 (Wickham Ave-Sproat St (Left) & Wickham Ave-Lincoln St (Right))			
802			Sawcut (JP Hogan)	3 days	Mon 4/15/24	Wed 4/17/24
803			Demo Curb & Sidewalk / Curb Drains / Grading	18 days	Fri 6/14/24	Wed 7/10/24
804			Install Curb (A&K)	6 days	Thu 6/27/24	Fri 7/12/24
805			Prep & Install Sidewalks	8 days	Fri 6/28/24	Tue 7/16/24
806			Drainage Improvements	2 days	Wed 7/17/24	Thu 7/18/24
807			Restoration, Signs, Pave Driveways	2 days	Wed 7/17/24	Thu 7/18/24
808			Milling (Jorrey)	3 days	Wed 7/17/24	Fri 7/19/24
809			Paving Road	3 days	Mon 7/22/24	Wed 7/24/24
810			Striping (Sealcoat USA)	2 days	Thu 7/25/24	Fri 7/26/24
811			Clean, Punchlist, Closeout	2 days	Mon 7/29/24	Tue 7/30/24
812			SC-22 (Wickham Ave (Left) & Wickham Ave-Beattie Ave (Right))			
813			Sawcut (JP Hogan)	5 days	Thu 4/18/24	Wed 4/24/24
814			Demo Curb & Sidewalk / Curb Drains / Grading	18 days	Fri 6/14/24	Wed 7/10/24
815			Install Curb (A&K)	6 days	Thu 6/27/24	Fri 7/12/24
816			Prep & Install Sidewalks	8 days	Fri 6/28/24	Tue 7/16/24
817			Restoration, Signs, Pave Driveways	2 days	Wed 7/17/24	Thu 7/18/24
818			Milling (Jorrey)	3 days	Wed 7/17/24	Fri 7/19/24

		Task Mode	Task Name	Duration	Start	Finish
819			Paving Road	3 days	Mon 7/22/24	Wed 7/24/24
820			Striping (Sealcoat USA)	2 days	Thu 7/25/24	Fri 7/26/24
821			Clean, Punchlist, Closeout	2 days	Mon 7/29/24	Tue 7/30/24
822			TO-27 (Wisner Ave-Wickham Ave (Left) & Wisner Ave-Wickham Ave (Right))			
823			Sawcut (JP Hogan)	3 days	Thu 4/18/24	Mon 4/22/24
824			Demo Curb & Sidewalk / Curb Drains / Grading	20 days	Thu 5/9/24	Tue 7/2/24
825			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 5/10/24	Thu 5/23/24
826			Install Curb (A&K)	6 days	Tue 5/28/24	Wed 7/3/24
827			Prep & Install Sidewalks	7 days	Wed 5/29/24	Mon 7/8/24
828			Drainage Improvements	2 days	Thu 5/9/24	Fri 5/10/24
829			Restoration, Signs, Pave Driveways	3 days	Tue 7/9/24	Thu 7/11/24
830			Milling (Jorrey)	3 days	Wed 7/17/24	Fri 7/19/24
831			Paving Road	3 days	Mon 7/22/24	Wed 7/24/24
832			Textured Crosswalk (Harbour Roads)	2 days	Wed 8/14/24	Thu 8/15/24
833			Striping (Sealcoat USA)	2 days	Thu 7/25/24	Fri 7/26/24
834			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
835			Pulling Underground Wire (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
836			Electrical Overhead (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
837			Commissioning/De-Commissioning (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
838			Demo Existing Poles & Foundations (Pantel)	1 day	Mon 7/29/24	Mon 7/29/24
839			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Fri 8/16/24	Tue 8/20/24
840			TO-26 (Wisner Ave-Sproat St (Left) & Wisner Ave-Sproat St (Right))			
841			Sawcut (JP Hogan)	3 days	Thu 4/18/24	Mon 4/22/24
842			Demo Curb & Sidewalk / Curb Drains / Grading	24 days	Thu 5/9/24	Mon 6/17/24
843			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 5/10/24	Thu 5/23/24
844			Install Curb (A&K)	7 days	Tue 5/28/24	Thu 6/20/24
845			Prep & Install Sidewalks	9 days	Wed 5/29/24	Tue 6/25/24
846			Drainage Improvements	5 days	Thu 5/9/24	Wed 5/15/24
847			Restoration, Signs, Pave Driveways	3 days	Wed 6/26/24	Fri 6/28/24
848			Milling (Jorrey)	3 days	Wed 7/17/24	Fri 7/19/24
849			Paving Road	3 days	Mon 7/22/24	Wed 7/24/24
850			Textured Crosswalk (Harbour Roads)	1 day	Fri 8/16/24	Fri 8/16/24
851			Striping (Sealcoat USA)	2 days	Thu 7/25/24	Fri 7/26/24
852			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
853			Pulling Underground Wire (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
854			Electrical Overhead (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
855			Commissioning/De-Commissioning (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24

ID		Task Mode	Task Name	Duration	Start	Finish
856			Demo Existing Poles & Foundations (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
857			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Mon 8/19/24	Wed 8/21/24
858			TO-28 (Wisner Ave-North St (Left) & Wisner Ave-North St (Right))			
859			Sawcut (JP Hogan)	5 days	Thu 4/18/24	Wed 4/24/24
860			Demo Curb & Sidewalk / Curb Drains / Grading	24 days	Thu 5/9/24	Mon 6/17/24
861			Electrical Underground - Conduit, Pullboxes, Pole Footings (Pantel)	10 days	Fri 5/10/24	Thu 5/23/24
862			Install Curb (A&K)	7 days	Tue 5/28/24	Thu 6/20/24
863			Prep & Install Sidewalks	9 days	Wed 5/29/24	Tue 6/25/24
864			Drainage Improvements	2 days	Thu 5/9/24	Fri 5/10/24
865			Restoration, Signs, Pave Driveways	3 days	Wed 6/26/24	Fri 6/28/24
866			Milling (Jorrey)	3 days	Wed 7/17/24	Fri 7/19/24
867			Paving Road	3 days	Mon 7/22/24	Wed 7/24/24
868			Textured Crosswalk (Harbour Roads)	2 days	Mon 8/19/24	Tue 8/20/24
869			Striping (Sealcoat USA)	2 days	Thu 7/25/24	Fri 7/26/24
870			Wire Traffic Signals & Ped Poles (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
871			Pulling Underground Wire (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
872			Electrical Overhead (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
873			Commissioning/De-Commissioning (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
874			Demo Existing Poles & Foundations (Pantel)	7 days	Mon 7/29/24	Tue 8/6/24
875			Clean, Punchlist (Restore Existing Foundation Areas), Closeout	3 days	Wed 8/21/24	Fri 8/23/24
876			Final Inspection (WSP, Boyce & City of Middletown)	10 days	Fri 10/25/24	Thu 11/7/24
877			Project Completion	1 day	Thu 11/7/24	Thu 11/7/24
878			*Submittal 056, in its entirety, is a reponse and update to be tied to Submittal 009, in no way is it to be used as a replacement.			
879			*Although we are shown to complete the work by the project completion date, the schedule has been compressed. This does not eliminate the possibility of submitting a delay claim.			